



BOROUGH OF CONSHOHOCKEN

Department of Engineering, Licenses & Inspections

Stephanie Cecco
Interim Borough Manager

Paul W. Hughes, PE
Director

MEMORANDUM

Date: October 20, 2017

To: Stephanie Cecco, *Interim Borough Manager*

From: Paul W. Hughes, PE, *Director of Engineering, Licenses & Inspections*

RE: 2017 Liquid Fuels Paving Project Status Update

The status of the subject paving project is as follows:

- Paving has been completed at the following locations:
 - Forrest Street – West 2nd Avenue to West 3rd Avenue
 - West 11th Avenue – Fayette Street to Maple Street
 - East 8th Avenue – Fayette Street to Harry Street
 - Alley entrance near East 11th Avenue and Harry Street
- Paving will reconvene on Monday, October 23, 2017 at the following locations:
 - East 8th Avenue – Harry Street to Hallowell Street
 - Wood Street – West 5th Avenue to West 6th Avenue
 - Jones Street – East Hector Street to East Elm Street
- The “No Parking” signs will remain in effect from 7:00 AM to 5:00 PM Monday through Friday to accommodate required sealing along the curb lines, completion of any punchlist work, and application of pavement markings such as crosswalks, stop bars, parking lines, and fire hydrant boxes. Parking will be open for residents after 5:00 PM through 7:00 AM at all locations.
- The expected project completion date is Friday, October 27, 2017.